COMPLETION REPORT

1	Name of the Work	Asphalting to main road and cross roads in Abbigere, Sapthagiri Layout and Surrounding areas in Ward No.12 Shettyhalli Sub Division in Dasarahalli Zone
2	Sanctioned Estimate No. and date	CE/DZ/TS/37/2021-22 Date: 17.02.2023
3	Head of Account which is chargeable	Job Code 012-22-000011 P3075
4	Instrument Order No. and date	EE/DD/WO/1818/2022-23 Dated: 20.03.2023
5	Name of Contractor	Ashwathnarayana
6	Work started	20.03.2023
7	Work Completion	26.03.2023
8	Time Stipulated for Completion of Work	90 days
9	Delay in Execution of Work	—
10	Measurement recorded in	MB No. 1632/07-08 Page No. 163160-64
11	Check Measurement of the Asst	27/3/23
12	Name of the office/official in charge of the work	AEE, Shettyhalli Sub Division
	a) Asst. Eng/Junior Engineer	S.N. Krishnamurthy, AE
	b) Asst. Executive Engineer	S.N. Krishnamurthy, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs.100.00 Lakhs	Rs.9999900.46	-	99.57

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in immediate

IC Received

Assistant Engineer
Ward no.12

IC Received

Asst.Executive Engineer
Shettyhalli sub division

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Executive Engineer
Dasarahalli Division